NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NZ/PMC/BBMP/YD/W-1/2019-20/MM2 Date: 10-07-2019

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:- Improvements to roads and drains at Maruthinagara 4th main 1st and 2nd cross roads and surrounding areas in Kempegowda ward no - 01 and Improvements to roads and drains at Maruthinagara 2nd main 9th A cross road and surrounding areas in Kempegowda ward no - 01

Item No	Description of work	Unit	Qty
1	KSRRB 300 - Excavation for road, drains and similar works - KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated	Cum	36.00
2	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including	Cum	642.15
3	KSRB4.1.3: Providing and laying position plain cement concrete of Mix 1:4:8 with OPC cement @180Kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85 cum and fine aggregtes @ 0.57 cum machine mixed ,	Cum	127.35
4	Providing and laying Plain /reinforced cement concrete for side drains wall and bottom thickness 15cm using M20 nominal mix concrete with OPC cement at 300kg with 20mm and down size granite metal coarse aggregate at 0.69 cum	Cum	189.01
5	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the	Tomme	9.55
6	Supplying and fixing precast rainforced concrete slab 10cm thick including cost of reinforcement as per design and drawing material cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even	Sqm	459.86
7	Providing precast slab of 250 mm thick including cost of all materials, labour, curing,transportation, loading ,unloading,etc.,complete as per the direction of engineer in charge-	Sqm	24.00

A.E.E

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Scanned by CamScanner

8	KSRRB M600-6: cement concrete pavement, construction unreinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with 43 grade cement or any other type as per clause 1051.2.2M20/M30 at	Cum	22.50
9	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including	No	0.00
10	KSRB 15-19.1 : Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter,	Sqm	0.00
11	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 Item no 24.1 SR 2018-	Sqm	0.00
9	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregate /sand/kaner/ Moorum KSRRB M100-1 Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time for	Cum	678.15

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 2nd and final bill

Thanking you,

AE-1
A.E.E

With Regards,

Newzen Consultants Bangalore
ARun

For Newzen Consultants Bangalore

AE

Scanned by CamScanner